

ing wires Missing wires

Pre Plane Assembly Summary

Panel No	Plane No	Cleaned/Prepped	Blocked straws	Missing wires	Missing wires confirmed	PFN & stnd. off epoxy	Ear install	Ear leak test	Prep Finished	pre assy gas leak test
MNO61	31	✓	✗			✓	gray ✓ clean ✓	✓	✓	✓
Repairs	Reepoxied 2 stand offs.									
HV issues	+ wire 50 broken at HV side, Ramide - cathode cold side = 1052 + HV test @ + gain test @ + FESS test @ pan ac test									
Notes	- NO DMB standoffs are good - epoxy near wire pin on Rt side #11 - Stand offs epoxied on/not here using new SOP procedure - took 2 epoxy rings off. - Looks like Abrading was done - will leave the rest + epoxy these 2 stand offs w/ pfn epoxy. - Air tested for blocked straws - ✓ - Air tested + 5 mil Kapton gap check @ DMB conns - ✓ - PFNs = OK - ear flooding ✓									

backside PFN check: ✓ DMB installed 10/24/23 w/o A.