

Pre Plane Assembly Summary

Panel No	Plane No	Cleaned/ Prepped	Blocked straws	Missing wires	Missing wires confirmed	PFN & stnd. off epoxy	Ear install	Ear leak test	Prep Finished	Pre-Assy gas leak test
MN040	3216	✓	none			✓	grey ✓ clear ✓	✓	✓	✓
Repairs	<ul style="list-style-type: none"> need to reflood PFN → done stay bolt stands need epoxy → done had a cover screw hole rethreaded → passed LT post repair added epoxy under the OMB left side replaced Ω clip leaking from standoff threads, replaced the standoff and no longer leaking 									
HV issues	<p>Ω piece cho. HV side missing</p> <ul style="list-style-type: none"> + HV test ⊙ + gain test ⊙ + FeSS test ⊙ <p>param test</p>									
Notes	<ul style="list-style-type: none"> no OMB - installed 11/6/23 removed from plane 32 due to leak on right side flooding seam backside PFN check - ✓ tape residue on backside excessive amounts of grease in o-ring grooves and frame sealing screws are on very tight, can't remove air block tested ✓ ear flooding ✓ 									

cutler (ctr) cover screw hole stripped - needs insert