

Panel No	Plane No	Cleaned/ Prepped	Air test	Blocked straws	Missing wires	Missing wires confirmed	PFN + epoxy	DMB Id	
MM096	16	✓	✓	⊙			✓		ear install grey-✓ clean-✓ Leak test ✓
Repairs	ear flooded DMB connector holes cleared gain test - ✓ HV test - ✓								Prep finished ✓
HV issues	HV : straw 76 shorted DMB connector is tight After a long time (3-4 days) the sparks subsided → can run the source again								pre assy gas leak test ✓
Notes	Epoxy in DMB connector - cleared PFN ✓ = OK abrading stand-off								

MN096 (02/14/2025)

Short wire : 4

Kapton dots : 22, 23

Kapton washers at all
pins.

HV test ✓

Gain test ✓

Fe⁵⁵ test ✓