

[illegible]



No scan until wire replacement

• MN070, Sept. 6th, 2024

• Missing straw: 24, 48

• High current wire: 11

• HV test ✓

• Gain ✓

• Fe<sup>55</sup> ✓

Passed •  
QC test

MN 070

+ wire 2 short, broken at HV side

+ wire 11, 65 high current

+ pass AC test. 11/15/2023

+ gas leak at DRB connector HV side

• After repaired & scan again:

+ wire short: 2

+ 2 piece missing: 1

+ wire high current: 11, 65

+ wire spark: 43

+ spark at cathode dr 0, 2, 12

+ No pass AC test 04/23/2024