

# Pre Plane Assembly Summary

Panel No	Plane No	Cleaned/ Prepped	Blocked straws	Missing wires	Missing wires confirmed	PFN & std. off epoxy	Ear install	Ear leak test	Prep Finished	pre assy gas leak test
111135	13	✓	✗	1 #4 Straw missing		✓	prep ✓ clean ✓	✓	✓	✓. Kw OK J-2-
Repairs	ear flooded DMB holes cleared Added epoxy to gaps @ Rib plates R+L Removed epoxy @ base of stand off, cleaned up + replaced the stand off re-epoxy Omega clip replaced									
HV issues	All good! Gain test done 02/07/2025 Missing straw: 4 [kapton washers at all pins] Fe <sup>55</sup> test ✓ Gain test ✓ HV test ✓ Rt side, 2nd from conn - 2 burn like spots <del>base</del> in epoxy @ base of standoff									
Notes	Epoxy in DMB connectors, both HV and CAL sides - cleared. Air test for blocked straws - ✓ Air test for DMB/Rib gaps - R+L Missing Omega - left O/I - fixed. Pfn ✓ = <del>2 pfn #3</del> <del>1 pfn #3</del> <del>1 pfn #3</del> <del>1 pfn #3</del> <del>1 pfn #3</del> <del>1 pfn #3</del> <del>1 pfn #3</del> <del>1 pfn #3</del> <del>1 pfn #3</del> <del>1 pfn #3</del>									

OK