

Panel No	Plane No	Cleaned/ Prepped	Air test	Blocked straws	Missing wires	Missing wires confirmed	PFN + epoxy	DMB Id	can install	
MN00	18	✓	✓	2: 17	17 1 straw		✓	✓	grey ✓	Leak ✓
Repairs	ear flooded.									chain ✓ test ✓
HV issues	straw 17 no wire Straws 46, 50, 51, 81 high current.									prep finished ✓ pre assy gas leak test ✓ HV test (✓) gain test (✓)
Notes	Air tested for blocked straws - ✓ none Air tested & 5 mil Kapton gap check - ✓ Replaced MN070 on plane 18 (8/16/22) ffil ✓ = OK									# One of the pins is slightly bent on channel 1, but works completely fine.

MN100 [03/20/2025]

Missing straw: 17

No hv on cal-side: 23, (50)

#50 if left connected, create trips above 200V.

Trip issue: 46, (51)

#51: trips above 1400V, won't trip immediately sometimes, but will trip within 10-15 mins.

high current wire: 81

HV test ✓ Gain test ✓ HV test ✓