

# Pre Plane Assembly Summary

Panel No	Plane No	Cleaned/ Prepped	Blocked straws	Missing wires	Missing wires confirmed	PFN & std. off epoxy	Ear install	Ear leak test	Prep Finished	Panel pre assy gas leak test
mn273	25	✓	None			✓	grey ✓ clean ✓	✓		✓
Repairs	<ul style="list-style-type: none"> <li>epoxied Rt side RLB gap</li> <li>replaced omega clips on 6/7</li> <li>added epoxy under both sides of the DMB 4/18/23</li> </ul>									
HV issues	<ul style="list-style-type: none"> <li>gas leak at DMB both HV side and Cal side → fix → OK</li> </ul>									
Notes	<ul style="list-style-type: none"> <li>FESS test - ✓</li> <li>HV test - ✓</li> <li>gain test - ✓</li> <li>Air test for blocked straws - ✓</li> <li>DMB gap test w/ 5mil kapton tape - inner Rt side gap - epoxied 4/5/23</li> <li>Backside pfn check - ✓ repaired DMB #3 has 2 1/4 turns</li> <li>ear flooding - ✓</li> <li>Patched straws - #87+95</li> <li>Omega clips off R+L sides - #6+7</li> </ul>									

~~XXXXXXXXXXXXXXXXXXXX~~  
~~XXXXXXXXXXXXXXXXXXXX~~