


Pre Plane Assembly Summary

Panel No	Plane No	Cleaned/ Prepped	Blocked straws	Missing wires	Missing wires confirmed	PFN & std. off epoxy	Ear install	Ear leak test	Prep Finished	Panel Pre - Assy. gas leak test
MN262	25	✓	∅ none			✓	grey ✓ clear ✓	✓		✓
Repairs	<p>DMB connector holes on left side were cleared</p> <p>replaced 2 clip (8/9)</p>									
Issues	<p>exposed in AMB HV interface, pin 3 bottom left  → repair → OK now</p> <p>2 piece ch 5 touch to ch 6. HV side</p> <p>straw 63 internal spark HV side</p> <p>Fe55 test - ✓</p> <p>HV test - ✓</p> <p>Gain test - ✓</p> <p>pass A C test but need to repair 2 piece at ch 5 HV side</p>									
Notes	<p>Air tested for blocked straws - ✓</p> <p>DMB gap test w/ 5 mil kapton 3, air - ✓</p> <p>backside PFN check - ✓</p> <p>ear flooding - ✓</p>									

