

Pre Plane Assembly Summary

Panel No	Plane No	Cleaned/ Prepped	Blocked straws	Missing wires <i>straws</i>	Missing wires confirmed	PFN & std. off epoxy	Ear install	Ear leak test	Prep Finished	<i>gas leak test</i>
mm 161	12	✓	✓	3		✓	grey ✓ clean	✓	✓	✓
Repairs										
HV issues	<u>missing omega</u> piece wires 40, 41 wires 16, 22 draw high currents					01/14/2025 Kapton dots: 6, 7, 62, 63 Kapton washers at all pins except the ones with the dots. HV test ✓ Gain test ✓ Fe ⁵⁵ test ✓				
Notes	<p style="text-align: center;"><i>top left side</i></p> epoxy on ear connector pins - ear installs OK, continuity good ✓ Under DMB @ R.b hole check R+L - OK DMB Height @ conns - R. in = .368" out = .372" L. in = .375" out = .373" PFN's = OK ear flooded Air tested for blocked straws - ✓									